

# Fairview Hospital Master Plan

## Construction Logistics Plan

September 23<sup>rd</sup>, 2025



# Fairview Hospital Master Plan

## Meeting Agenda 9/23

### CONSTRUCTION TIMELINE AND LOGISTICS

- Demolition / Logistics Schedule
- Timing of new Entrances
- Laydown Area
- Construction Routes
- Work Hours
- Noise / Dust Control
- Questions



# Fairview Hospital Master Plan

## Initial Logistics Timing

### ACTIVITY

Demolition of Paint Shop

Higley Construction Office (3716 W. 179<sup>th</sup>)

Remove Trees at Access Drives (W. 179<sup>th</sup>)

Demolition Center for Family Medicine

Construction Access Drive (W. 179<sup>th</sup>)

Moll Center Access Drive (W. 179<sup>th</sup>)

Laydown Area (east of W. 179<sup>th</sup>)

### DATES

Complete

Complete

9/29

9/29 – 10/30

9/30 – 10/3

10/6 – 10/10

10/6 – 10/16

# Fairview Hospital Master Plan

## General Procedures

- **Follow City of Cleveland Noise Ordinance 605.10**
  - No noise between the hours of 7pm and 7am
- **3<sup>rd</sup> Party Dust and Vibration Monitoring**
- **Parking on W. 179<sup>th</sup> Street to be changed to No Parking**
  - City of Cleveland - Week of 9/22
- **Traffic Control on W. 179<sup>th</sup> Street and Lorain Ave.**
  - Full time flagger to be stationed at the construction entrances
  - Ensure no traffic is routed on to Allen or parking on W. 179th





Every life deserves world class care.

**HIGLEY**  
CONSTRUCTION